

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18 Days
WD -6	External Electric	L/S	L/S	OTM	E in C	GOB	206.08	Planned Dates Planned Days Actual Dates		09-10-19 0 09-10-19	30-10-19 21 30-10-19	03-11-19 03 03-11-19	06-11-19 03 06-11-19	09-11-19 03 09-11-19	16-11-19 07 16-11-19	37 37	30-12-20 220 Days
WD -7	Boundary wall	L/S	L/S	LTM	E in C	GOB	113.79	Planned Dates Planned Days Actual Dates		09-10-19 0 09-10-19	30-10-19 21 30-10-19	03-11-19 03 03-11-19	06-11-19 03 06-11-19	09-11-19 03 09-11-19	16-11-19 07 16-11-19	37 37	30-12-20 220 Days
WD -8	Gate with Sentry Post	L/S	L/S	LTM	E in C	GOB	14.49	Planned Dates Planned Days Actual Dates		09-10-19 0 09-10-19	30-10-19 21 30-10-19	03-11-19 03 03-11-19	06-11-19 03 06-11-19	09-11-19 03 09-11-19	16-11-19 07 16-11-19	37 37	30-12-20 220 Days
WD -9	Arbort Culture	L/S	L/S	LTM	E in C	GOB	5.00	Planned Dates Planned Days Actual Dates		09-10-19 0 09-10-19	30-10-19 21 30-10-19	03-11-19 03 03-11-19	06-11-19 03 06-11-19	09-11-19 03 09-11-19	16-11-19 07 16-11-19	37 37	30-12-20 220 Days
WD -10	Sub-Station Bldg	L/S	L/S	LTM	E in C	GOB	22.02	Planned Dates Planned Days Actual Dates		09-10-19 0 09-10-19	30-10-19 21 30-10-19	03-11-19 03 03-11-19	06-11-19 03 06-11-19	09-11-19 03 09-11-19	16-11-19 07 16-11-19	37 37	30-12-20 220 Days
WD -11	Fire Extinguisher	L/S	L/S	LTM	E in C	GOB	2.88	Planned Dates Planned Days Actual Dates		09-10-19 0 09-10-19	30-10-19 21 30-10-19	03-11-19 03 03-11-19	06-11-19 03 06-11-19	09-11-19 03 09-11-19	16-11-19 07 16-11-19	37 37	30-12-20 220 Days
WD -12	Garage	L/S	L/S	LTM	E in C	GOB	13.24	Planned Dates Planned Days Actual Dates		09-10-19 0 09-10-19	30-10-19 21 30-10-19	03-11-19 03 03-11-19	06-11-19 03 06-11-19	09-11-19 03 09-11-19	16-11-19 07 16-11-19	37 37	30-12-20 220 Days

Handwritten mark resembling a stylized 'C' or '2'.

Handwritten signature and a blue stamp with Arabic text: "مكتب المهندسين المعماريين" (Architectural Engineers Office).

Handwritten mark resembling a stylized 'C' or '2'.