

ANNUAL PROCUREMENT PLAN: FY 2019-2020

Ministry/Division : **Ministry of Textiles and Jute**
 Agency : **Directorate of Textile & AHQ, EinC's Br, Wks Dte**
 Procuring Entity Name & code : **EinC**
 Project programmer Name & code : **Establishment of Lalmonirhat Textile Institute & 4111101, 4111201, 4111309, 4111303, 4111307, 4111302**

Package No.	Description of procurement Package Works	Unit	Quantity	Procure-ment Method & Type	Contract approving Authority	Source of found	Estd. cost in lac Tk.	Time code for process	Advertise Prequel(If applicable)	Invite/ Advertise Tender	Tender opening	Tender evaluation	Approval of Award	Notifica-tion of Award	Signing of Contract	Total time to signature	Time for complet-ion of contract
1																	
WD-06	Principal Quarter	Sqm	200.00	OTM	EinC	GOB	82.05	9 Planned Dates	10	11 06 Oct 2019	12 21 Oct 2019	13 25 Oct 2019	14 30 Oct 2019	15 01 Nov 2019	16 08 Nov 2019	17 33 days	18 12 months
										0	15	04	05	02	07		
WD-08	Staff Dormitory	Sqm	500.00	OTM	EinC	GOB	152.98	9 Planned Dates		06 Oct 2019	21 Oct 2019	25 Oct 2019	30 Oct 2019	01 Nov 2019	08 Nov 2019	33 days	12 months
										0	15	04	05	02	07		
WD-13	Internal Road and Approach road	L.S	L.S	OTM	EinC	GOB	63.72	9 Planned Dates		06 Oct 2019	21 Oct 2019	25 Oct 2019	30 Oct 2019	01 Nov 2019	08 Nov 2019	33 days	12 months
										0	15	04	05	02	07		
WD-14	Drain & RCC Box Culvert	RM	304.78	OTM	EinC	GOB	7.14	9 Planned Dates		06 Oct 2019	21 Oct 2019	25 Oct 2019	30 Oct 2019	01 Nov 2019	08 Nov 2019	33 days	12 months
										0	15	04	05	02	07		
WD-15	External sewage & water supply with Deep Tube well (Water of Deep Tube well, Water tank, Pump house and Distribution line)	L.S	L.S	OTM	EinC	GOB	50.50	9 Planned Dates		06 Oct 2019	21 Oct 2019	25 Oct 2019	30 Oct 2019	01 Nov 2019	08 Nov 2019	33 days	12 months
										0	15	04	05	02	07		
WD-16	External electrification (500 KVA S/S) 20 HP T. & L.T Cable, H.T & L.T Switch 16 Gear PFI Plant and PDB/RAB charge	RM	600.00	OTM	EinC	GOB	220.70	9 Planned Dates		21 Oct 19	14 Nov. 19	20 Nov. 19	25 Nov. 19	28 Nov. 19	03. Dec. 19	42 Days	12 months
										0	23	06	05	03	05		

(Signature)

(Signature)

১৫.৪.১৯
 মোঃ আসাদ উল্লাহ
 প্রকল্প পরিচালক (উপসচিব)
 লালমনিরহাট টেক্সটাইল ইন্সটিটিউট স্থাপন প্রকল্প
 বঙ্গ অধিদপ্তর, ঢাকা।